

Grantee: Long Beach, CA

Grant: B-08-MN-06-0511

October 1, 2012 thru December 31, 2012 Performance Report



Grant Number:
B-08-MN-06-0511

Obligation Date:
03/24/2009

Award Date:
03/06/2009

Grantee Name:
Long Beach, CA

Contract End Date:
03/06/2013

Review by HUD:
Reviewed and Approved

Grant Amount:
\$5,070,310.00

Grant Status:
Active

QPR Contact:
Alem Hagos

Estimated PI/RL Funds:
\$3,539,110.39

Total Budget:
\$8,609,420.39

Disasters:

Declaration Number
NSP

Narratives

Areas of Greatest Need:

The NSP is intended to stabilize neighborhoods and stem the decline of housing values. The program calls for recipient cities and states to purchase and rehabilitate foreclosed or abandoned homes. Once these properties are rehabilitated, the City will sell them to qualified buyers that earn 120% or less of the average median income (AMI) salary. Because NSP funds must be allocated 18 months from receipt, the City Council will authorize the City Manager to execute all necessary documents and to acquire and dispose of properties related to the NSP.

Distribution and Uses of Funds:

NSP funds will be used to maximize and complement the City's overall ongoing investment of providing quality affordable housing to as many Long Beach residents as possible. The funds will also have the clear and pronounced effect of revitalizing and stabilizing Long Beach neighborhoods. The City's target areas for NSP program were developed pursuant to the HERA as outlined below:

- Greatest percentage of home foreclosure;
- Highest percentage of homes financed by a subprime mortgage related loan; and
- Areas identified as the most likely to face a significant rise in the rate of home foreclosures

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

All acquired properties will be vacant or abandoned.

Public Comment:

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

This Report Period

N/A

\$0.00

\$0.00

\$0.00

To Date

\$8,609,420.39

\$8,609,420.39

\$6,707,116.16

\$6,580,848.95



Program Funds Drawdown	\$0.00	\$4,689,368.37
Program Income Drawdown	\$0.00	\$1,891,480.58
Program Income Received	\$212,308.30	\$2,596,961.95
Total Funds Expended	\$22,398.35	\$6,785,395.39
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$760,546.50	\$0.00
Limit on Admin/Planning	\$507,031.00	\$445,377.92
Limit on State Admin	\$0.00	\$445,377.92

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$1,267,577.50	\$3,259,023.70

Overall Progress Narrative:

As of this reporting period, all NSP1 Single-Family Residential (SFR) properties have been rehabilitated. Of these 14 SFR units, 11 have been sold to income qualified persons. The remaining 3 properties should be sold within the coming months.

>
>The Multi-Family Residential (MFR) units, which will be used to meet the 25% Set-Aside Requirement, are all under various stages of major rehabilitations:

- >
- > -1044 Maine Ave: 11-units to be used as low-income senior housing
- > -1876 Cedar Ave: 2 units
- > -1893 Pine: Part of a major affordable housing project

>
>The City's sole land bank acquisition site at 2367 Atlantic Avenue continues to be maintained, however, a final development plan is expected to be completed in the coming months.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP-1 & NSP-2, 1.Purchase and Rehabilitate Single-Family	\$0.00	\$7,526,569.03	\$4,211,565.51



NSP-3, Acquisition/ Demolition/ Redevelopment Activity (NSP-3)	\$0.00	\$275,906.36	\$232,978.41
NSP-4, 4.NSP Administration (NSP-4)	\$0.00	\$806,945.00	\$244,824.45



Activities

Grantee Activity Number:	CDNSNSP-CDNSP-08NSA
Activity Title:	Administration

Activity Category:

Administration

Project Number:

NSP-4

Projected Start Date:

03/05/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

4.NSP Administration (NSP-4)

Projected End Date:

08/31/2010

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach, CA

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

To Date

N/A

\$806,945.00

Total Budget

\$0.00

\$806,945.00

Total Obligated

\$0.00

\$507,031.00

Total Funds Drawdown

\$0.00

\$445,377.92

Program Funds Drawdown

\$0.00

\$244,824.45

Program Income Drawdown

\$0.00

\$200,553.47

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$4,556.77

\$475,837.53

City of Long Beach, CA

\$4,556.77

\$475,837.53

Match Contributed

\$0.00

\$0.00

Activity Description:

The City will expend up to 10% of its NSP 1 funds on program administration associated with eligible activities as defined in 24 CFR 570.206.

Location Description:

N/A

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			California	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CDNSNSP-CDNSP-08NSM-1044 Main
Activity Title:	1044 Main Ave - Multi-Family

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

07/31/2010

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach, CA

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

City of Long Beach, CA

Match Contributed

Oct 1 thru Dec 31, 2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$7,463.41

\$7,463.41

\$0.00

To Date

\$2,117,493.35

\$2,117,493.35

\$753,374.38

\$752,354.42

\$610,477.19

\$141,877.23

\$0.00

\$794,184.30

\$794,184.30

\$0.00

Activity Description:

This activity is specifically for households earning less than 50% AMI. Under this activity the City is proposing an acquisition, rehabilitation, and rental activity. The City will leverage the funds with the City's Housing Trust Fund (HTF) to implement this portion of NSP. Project specific proposals will be submitted for the acquisition/transfer activity. Rents cannot exceed 30% of the tenants' income and must remain at this affordable rate for a minimum of 20 years. Affordability periods may be longer depending on the project.

1044 Maine- (12 units) Referred by Code Enforcement Checked and compared to Code Enforcement Vacant list and ran Realquest along with the MLS listing and sale history to determine a chain of title. Contacted CBRE per the signage on property and established contact and requested access.

Acquisition was completed on October 21, 2009.

While rehabilitation is underway, project specific proposals are being examined for transfer of ownership to non profit housing agency.

Location Description:

1044 Maine is a 12 unit substandard building in the historic Willmore Drake Park area of Long Beach. Census Tract # 5758.01 located in zip code 90813-2873 in the Central Long Beach Redevelopment area.

Property is located within an NSP1 greatest need area and is also within an area in which the predicted foreclosure rate is greater than 9.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		1/0	
Total acquisition compensation to	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/12	
# of Multifamily Units	0		0/12	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/0	0/12	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	CDNSNSP-CDNSP-08NSM-1872-76 Cedar
Activity Title:	1872-1874-1876 Cedar Ave Multi-Family

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

07/31/2010

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$466,991.75
Total Budget	\$0.00	\$466,991.75
Total Obligated	\$0.00	\$310,377.60
Total Funds Drawdown	\$0.00	\$303,143.94
Program Funds Drawdown	\$0.00	\$291,329.90
Program Income Drawdown	\$0.00	\$11,814.04
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,066.52	\$314,403.84
City of Long Beach	\$2,066.52	\$314,403.84
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is specifically for households earning less than 50% AMI. Under this activity the City is proposing an acquisition, rehabilitation, and rental activity. The City will leverage the funds with the City's Housing Trust Fund (HTF) to implement this portion of NSP. Project specific proposals will be submitted for the acquisition/transfer activity. Rents cannot exceed 30% of the tenants' income and must remain at this affordable rate for a minimum of 20 years. Affordability periods may be longer depending on the project.

Location Description:

1872-1876 Cedar is a 3 unit triplex residential unit with 1526 square feet of living area. Property has been vacant and foreclosed upon. Located in census tract #5730.01 located in zip code 90806-6109 of the Central Long Beach Redevelopment area.

Property is located within an NSP1 greatest need area and is also within an area in which the predicted foreclosure rate is greater than 9.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/3
# of Multifamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CDNSNSP-CDNSP-08NSS-135 Market
Activity Title:	135 Market St.

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

08/03/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$299,938.21
Total Budget	\$0.00	\$299,938.21
Total Obligated	\$0.00	\$271,075.88
Total Funds Drawdown	\$0.00	\$271,075.83
Program Funds Drawdown	\$0.00	\$256,822.66
Program Income Drawdown	\$0.00	\$14,253.17
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,084.01	\$291,105.64
City of Long Beach	\$2,084.01	\$291,105.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchased from NCST for \$280,000.00. Close date is pending, anticipated October 2010. This home with minimal rehabilitation is expected to be sold to moderate income household through the City's Second Mortgage Assistance Program.

Location Description:

A single family home residential unit with 1695 square feet of living area. Property has been vacant and foreclosed upon. Located in census tract #5703.04 located in zip code 90805-5923 of the North Long Beach Redevelopment area.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0



# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CDNSNSP-CDNSP-08NSS-142 E 55th St.
Activity Title:	142 E 55th St.

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

06/11/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

06/10/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

City of Long Beach

Match Contributed

Oct 1 thru Dec 31, 2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$2,071.74

\$2,071.74

\$0.00

To Date

\$245,641.93

\$245,641.93

\$232,483.07

\$232,483.07

\$189,221.20

\$43,261.87

\$0.00

\$238,188.45

\$238,188.45

\$0.00

Activity Description:

This activity is for acquisition/rehabilitation/resale to first time homebuyers. The tenure of the beneficiary is home ownership. Should there be an affordability gap while implementing this activity, the City will use LBHDC's Second Mortgage Assistance in order to establish financing mechanisms that will allow to narrow the affordability gap. The amount of the assistance will depend on the household's debt capacity. The City will also rehabilitate purchased foreclosed properties to meet safety, health, and code standards before disposition. The expenditure for rehabilitation will be funded directly through NSP funds. Resale price cannot exceed the aggregate of the acquisition, rehabilitation, and delivery cost.

Location Description:

142 E 55th St. is a single family home residential unit with 1064 square feet of living area. Property has been vacant and foreclosed upon. Located in census tract #5703.04 located in zip code 90805-5318 of the North Long Beach Redevelopment area.

Property is located within an NSP1 greatest need area and is also within an area in which the predicted foreclosure rate is greater than 9.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: CDNSNSP-CDNSP-08NSS-301 E Eleanor Ave

Activity Title: 301 E Eleanor Ave

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

07/31/2010

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach, CA

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

City of Long Beach, CA

Match Contributed

Oct 1 thru Dec 31, 2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$212,308.30

\$2,078.04

\$2,078.04

\$0.00

To Date

\$287,880.05

\$287,880.05

\$280,440.72

\$272,740.94

\$222,020.47

\$50,720.47

\$212,308.30

\$281,214.60

\$281,214.60

\$0.00

Activity Description:

This activity is for acquisition/rehabilitation/resale to first time homebuyers. The tenure of the beneficiary is home ownership. Should there be an affordability gap while implementing this activity, the City will use LBHDC's Second Mortgage Assistance in order to establish financing mechanisms that will allow to narrow the affordability gap. The amount of the assistance will depend on the household's debt capacity. The City will also rehabilitate purchased foreclosed properties to meet safety, health, and code standards before disposition. The expenditure for rehabilitation will be funded directly through NSP funds. Resale price cannot exceed the aggregate of the acquisition, rehabilitation, and delivery cost.

301 E. Eleanor- This was referred to us as a vacant, abandoned home as a neighborhood nuisance. We researched this property and contacted Pacifica 1st National Bank, Vince Mottle. He was the asset manager. We established contact and began our process.

Location Description:

301 E. Eleanor is a single-family residential home with 689 square feet of living area. Property has been vacant and foreclosed upon. Located in census tract #5704.01 located in zip code 90805-1346 of the North Long Beach Redevelopment area. Property is located within an NSP1 greatest need area and is also within an area in which the predicted foreclosure rate is greater than 9.

Activity Progress Narrative:

This property, 301 E Eleanor Ave, was sold to a qualified homebuyer on December 7th, 2012. The sale of this property



provided \$116,728.30 of program income to NSP1.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		0/1	
Total acquisition compensation to	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		1/1	
# of Singlefamily Units	1		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/1	1/1	0.00
# Owner Households	0	0	1	0/0	0/1	1/1	0.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
301 E Eleanor Ln	Long Beach		California	90805-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CDNSNSP-CDNSP-08NSS-Coolidge
Activity Title:	2901 Coolidge

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

08/18/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$353,839.15
Total Budget	\$0.00	\$353,839.15
Total Obligated	\$0.00	\$370,847.16
Total Funds Drawdown	\$0.00	\$339,206.28
Program Funds Drawdown	\$0.00	\$6,869.24
Program Income Drawdown	\$0.00	\$332,337.04
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,077.86	\$349,943.84
City of Long Beach	\$2,077.86	\$349,943.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchased from Fannie Mae for \$306,900.00. Close date is pending, anticipated October 2010. With minimal rehabilitation this property is expected to be sold to moderate-income household through the City's Second Mortgage Assistance Program.

Location Description:

A single family home residential unit with 1280 square feet of living area. Property has been vacant and foreclosed upon. Located in census tract #5702.04 located in zip code 90805-2725 of the North Long Beach Redevelopment area.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0



# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CDNSP -CDNSNSP- 08NSS-6620 Falcon
Activity Title:	6620 Falcon

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach, CA

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$302,205.45
Total Budget	\$0.00	\$302,205.45
Total Obligated	\$0.00	\$302,433.97
Total Funds Drawdown	\$0.00	\$301,537.17
Program Funds Drawdown	\$0.00	\$298,377.26
Program Income Drawdown	\$0.00	\$3,159.91
Program Income Received	\$0.00	\$297,459.30
Total Funds Expended	\$0.00	\$304,804.09
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for acquisition/rehabilitation/resale to first time homebuyers. The tenure of the beneficiary is home ownership. Should there be an affordability gap while implementing this activity, the City will use LBHDC's Second Mortgage Assistance in order to establish financing mechanisms that will allow to narrow the affordability gap. The amount of the assistance will depend on the household's debt capacity. The City will also rehabilitate purchased foreclosed properties to meet safety, health, and code standards before disposition. The expenditure for rehabilitation will be funded directly through NSP funds. Resale price cannot exceed the aggregate of the acquisition, rehabilitation, and delivery cost.

6620 Falcon- This was found on the FNMA website. Contact was made with Zeeda Daniele of FNMA and she provided us with information as to the realtor handling the property., Holly Olsen and Tom Moon of Pacific Moon Real Estate. We established contact and began our process.

Location Description:

6620 Falcon is a single-family residential home with 1506 square feet of living area. Property has been vacant and foreclosed upon. Located in census tract #5702.02 located in zip code 90805-4681 of the North Long Beach Redevelopment area. Property is located within an NSP1 greatest need area and is also within an area in which the predicted foreclosure rate is greater than 9.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		1/1	
Total acquisition compensation to	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/1	1/1	100.00
# of Persons	0	0	0	0/0	0/0	1/0	0.00
# Owner Households	0	0	0	1/0	0/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CDNSP-CDNSNSP-08NSS-333 E Neece
Activity Title:	333 E Neece

Activity Category:

Acquisition - general

Project Number:

NSP-1 & NSP-2

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

1.Purchase and Rehabilitate Single-Family Residential

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach, CA

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$389,387.56
Total Budget	\$0.00	\$389,387.56
Total Obligated	\$0.00	\$393,321.08
Total Funds Drawdown	\$0.00	\$382,054.83
Program Funds Drawdown	\$0.00	\$230,380.75
Program Income Drawdown	\$0.00	\$151,674.08
Program Income Received	\$0.00	\$245,740.71
Total Funds Expended	\$0.00	\$389,277.12
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for acquisition/rehabilitation/resale to first time homebuyers. The tenure of the beneficiary is home ownership. Should there be an affordability gap while implementing this activity, the City will use LBHDC's Second Mortgage Assistance in order to establish financing mechanisms that will allow to narrow the affordability gap. The amount of the assistance will depend on the household's debt capacity. The City will also rehabilitate purchased foreclosed properties to meet safety, health, and code standards before disposition. The expenditure for rehabilitation will be funded directly through NSP funds. Resale price cannot exceed the aggregate of the acquisition, rehabilitation, and delivery cost.

333 E. Neece- This was found by staff that was doing work in the neighborhood. Property was slated for auction. I contacted the auction house who referred me to the asset manager Hal Lyons of Old Republic. He then referred me to the real estate agent, Ray Duran of LA Real Estate Network. We established contact and began our process.

Location Description:

333 E. Neece is a single-family residential home with 1024 square feet of living area. Property has been vacant and foreclosed upon. Located in census tract #5704.02 located in zip code 90805-2209 of the North Long Beach Redevelopment area. Property is located within an NSP1 greatest need area and is also within an area in which the predicted foreclosure rate is greater than 9.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of buildings (non-residential)	0		0/0	
# of Public Facilities	0		0/0	
# of Businesses	0		0/0	
# of Non-business Organizations	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		0/0	
Total acquisition compensation to	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	