



FORM-023

Express Checklist for Other Building Rooftop Solar PV System 10 kW

This Express Checklist (Checklist) applies to flush rooftop-mounted solar photovoltaic (PV) systems ≤ 10 kW (“System”) installed on the roofs of multi-family dwellings and nonresidential buildings or structures. For one- and two-family dwellings, refer to [FORM-016 Express Checklist for Residential Rooftop Solar PV System 10 kW](#). “Flush rooftop-mounted” means the modules are installed parallel to, and relatively close to, the roof surface. This Checklist is intended to be a simple check to demonstrate reasonable assurance that the design of the System complies with the electrical, planning and structural provisions of the 2019 California Electrical Code (CEC) and California Building Code (CBC). If a project meets the criteria on this Checklist (all boxes marked as “Y” and blank fields are completed), then the need for a detailed engineering analysis or most formal plan review submittal may be avoided and a streamlined permit issuance process may be granted. A fire plan review is required in all cases. Refer to [IB-023 Guideline for Express Permit of Rooftop Solar PV System 10 kW](#) for additional information.

GENERAL REQUIREMENTS (please check box, Y = Yes or True, N = No or False)

- 1. System size, both new and existing combined, is 10 kW AC CEC rating or less and without a battery system connected Y N
- 2. System is a flush rooftop-mounted array on a nonresidential building or structure Y N
- 3. System is not a ballasted or building-integrated PV system Y N
- 4. Construction documents (i.e., plans, specifications, etc.) for the System is completed, attached and reflects the information contained and acknowledged on this Checklist Y N

PLANNING REQUIREMENTS (please check box, Y = Yes or True, N = No or False)

- 5. System is not located in a Coastal Zone Y N
- 6. System is not located in a Historic District or on a qualified historical building or property Y N

ELECTRICAL REQUIREMENTS (please check box, Y = Yes or True, N = No or False)

- 7. System’s panels, modules, inverters, and racking systems are listed and labeled in accordance to UL 1703, UL 1741 and UL 2703 Y N
- 8. System’s breaker(s) is(are) connected on the opposite end of the service panel Y N
- 9. Installation does not have a line side tap Y N
- 10. PV overcurrent devices, where required, shall be rated not less than 125% of the maximum of output currents calculated in CEC 690.8(A); where two sources, one a primary power source and the other another power source, are located at opposite ends of a busbar that contain loads, the sum of 125% of the power source(s) output circuit current and the rating of the overcurrent device protecting the busbar shall not exceed 120% of the ampacity of the busbar (CEC 705.12(B)(2)(3)(b)); calculation shall be provided onto the single-line diagram sheet of the plans for verification by the city inspector Y N
- 11. AC circuit conductor ampacity is not less than #12 AWG for 20A, #10 AWG for 30A or #8 AWG for 40A overcurrent protection device Y N
- 12. All wiring system and equipment are located outside of the premise or within the ceiling/roof assembly Y N
- 13. Where metallic cold-water grounding for the System is available, it will be provided within 5’-0” of the water service entry to the primary residence; where it is not, will provide UFER or two ground rods not less than 6’-0” apart Y N
- 14. System’s circuits installed on or in buildings shall have a rapid shutdown functions to reduce shock hazard for emergency responders in accordance to CEC 690.12 Y N

NON-STRUCUTRAL REQUIREMENTS (please check box, Y = Yes or True, N = No or False)

- 15. System is tested, listed and identified as having the same fire classification of the building or structure in accordance with UL 1703 and UL 2703 Y N
- 16. Roof penetrations shall be flashed and sealed Y N

STRUCTURAL REQUIREMENTS

(please check box, Y = Yes or True, N = No or False)

17. A registered design professional ("RDP") is responsible for the structural analysis and design of the roof to support the System; structural calculations and stamped structural plans are attached Y N

ROOF CHECKS

18. Visual Review/Contractor's Site Audit of Existing Conditions:

- a. Roof is a single roof without a reroof overlay Y N
- b. Roof structure appear structurally sound, without signs of alterations or significant structural deterioration or sagging (see Figure 1* or per RDP) Y N

19. Roof Structure Data:

- a. Measured roof slope (e.g., 6:12): _____:12
- b. Type of roof framing (rafter or manufactured truss): rafter truss
- c. Measured rafter or truss spacing (center-to-center): _____inch
- d. Measured rafter size in inches (e.g., 1-3/4" x 3-3/4"): _____inch x _____inch
- e. Measured rafter horizontal span in feet and/or inches (see Figure 4* or per RDP): _____feet - _____inch
- f. Horizontal rafter span in feet and/or inches per Table 2* or per RDP: _____feet - _____inch
- g. Measured horizontal rafter span is less than span in Table 2* or per RDP: Y N

SOLAR ARRAY CHECKS

20. Flush-Mounted System:

- a. Plane of the modules (panels) is parallel to the plane of the roof Y N
- b. There is a 2" to 10" gap between underside of module and the roof Y N
- c. Modules do not overhang any roof edges (ridges, hips, gable ends, eaves) Y N

21. Modules plus support components weigh no more than 4 psf for PV arrays or per RDP Y N

22. PV array covers no more than half of the total roof area (all roof planes) Y N

23. Solar support component from manufacturer's project-specific worksheets/tables are completed Y N

24. Roof plan of the module and anchor layout are attached (see Figure 2* or per RDP) Y N

25. Downward Load Check (Anchor Layout Check):

- a. Proposed anchor horizontal spacing (see Figure 2* or per RDP): _____feet - _____inch
- b. Horizontal anchor spacing per Table 1* or per RDP: _____feet - _____inch
- c. Proposed anchor horizontal spacing is equal to or less than Table 1* spacing or per RDP: Y N

26. Wind Uplift Check (Anchor Fastener Check):

- a. Anchor fastener data (see Figure 3* or per RDP):
- (1). Diameter of lag screw, hanger bolt or self-drilling screw: _____inch
- (2). Embedment depth of rafter: _____inch
- (3). Number of screws per anchor (typically one): _____
- (4). 5/16" diameter lag screws with 2.5" embedment into the rafter are used OR the anchor fastener meet the manufacturer's guidelines Y N

FOOTNOTE: * Refer to the website at longbeach.gov/lbcd/building/permit-center/solar-permit/ for the referenced tables and figures on this checklist.

ACKNOWLEDGMENT STATEMENT

I/We, the undersigned contractor(s)/installer(s) responsible for the design and installation of the solar PV system, understand that the permit will be issued based upon the checked "Y" and completing the required information to all of the above questions. I/We understand that if any questions are checked "N" or incomplete information to all of the above questions, I/We will revise the design to fit the criteria of this Checklist; otherwise the permit application may be required to go through the standard plan review process. I/We acknowledge that the construction documents, which are neither reviewed nor approved by the City, reflect the criteria of this Checklist. I/We assume all risk/responsibility if the installation of the work deviates from this Checklist and will strictly adhere to all code requirements and make the necessary changes to the installation. I/We understand that this permit conveys no vested rights in the event a conflict with any codes, local ordinances, and state laws are later identified as part of the inspection process. We further understand that any correction, removal or change of any portion of the installation will be done at the sole expense/liability of the contractor(s)/installer(s).

Job Address: _____ Permit #: _____

Contractor/Installer: _____ License # & Class: _____

Signature: _____ Date: _____ Phone #: _____

To request this information in an alternative format or to request a reasonable accommodation, please contact the Community Development Department at longbeach.gov/lbcd and 562.570.3807. A minimum of three business days is requested to ensure availability; attempts will be made to accommodate requests with shorter notice.